### APPLICATION FOR OSHPD SPECIAL SEISMIC **CERTIFICATION PREAPPROVAL (OSP) APPLICATION #:** OSP - 0489 - 10 **OSHPD Special Seismic Certification Preapproval (OSP)** New □ Renewal **Manufacturer Information** Thermo Fisher Scientific Manufacturer: Manufacturer's Technical Representative: Nathan Lang Mailing Address: 25 Nimble Hill Road, Newington, NH 03801 Telephone: (603) 403-6130 Email: Nathan.lang@thermofisher.com **Product Information** Recirculating Chiller ThermoFlex 5000 Product Type: Recirculating Chiller Product Model Number: 1417922160230001 w/ Seismic Kit #095139 (List all unique product identification numbers and/or part numbers) General Description: Recirculating chiller Mounting Description: Rigidly floor mounted **Applicant Information** Applicant Company Name: Product EHS Consulting Contact Person: Steven Brody Mailing Address: 19 Red Sox Lane, Raymond, NH 03077 Email: Stevenb@productehsconsulting.com Telephone: (603) 244 1460 I hereby agree to reimburse the Office of Statewide Health Planning and Development review fees in accordance with the California Administrative Code, 2016. Signature of Applicant: Date: October 31, 2016 Company Name: Product EHS Consulting LLC Title: Owner/Manager

"Access to Safe, Quality Healthcare Environments that Meet California's Diverse and Dynamic Needs'





Page 1 of 3

OFFICE USE ONLY

California Licensed Structural Engineer Responsible for the Engineering and Test Report(s)										
Company Name: Forell/Elsesser Engineers, Inc.										
Name: Marco Scanu, SE California License Number: S4454										
Mailing Address: 160 Pine St., 6th Flr., San Francisco, CA 94111										
Telephone: (415) 837-0700 Email: m.scanu@forell.com										
Supports and Attachments Preapproval										
Supports and attachments are preapproved under OPM- (Separate application for OSHPD Preapproval of Manufacturer's Certification (OPM) of Supports and attachments is required)										
Supports and attachments are not preapproved										
Certification Method										
<ul> <li>☐ Testing in accordance with:</li> <li>☐ Other (Please Specify):</li> </ul>										
Testing Laboratory										
Company Name: National Technical Systems										
Name: _Tom Boonarkat										
Mailing Address: 7800 Highway 20 West, Huntsville, AL 35806										
Telephone: _(256) 837-4411										



02/07/2017



# OFFICE OF STATEWIDE HEALTH PLANNING AND DEVELOPMENT FACILITIES DEVELOPMENT DIVISION

Seismic Parameters											
Design in accordance with ASCE 7-10 Chapter 13: ⊠ Yes □ No											
Design Basis of Equipment or Components (F <sub>p</sub> /W <sub>p</sub> ) = 2.12											
S <sub>DS</sub> (Design spectral response acceleration at short period, g) = 2.83											
a <sub>p</sub> (In-structure equipment or component amplification factor) = 2.5											
R <sub>p</sub> (Equipment or component response modification factor) = 6											
$\Omega_0$ (System overstrength factor) = $2.0$											
I <sub>p</sub> (Importance factor) = 1.5											
z/h (Height factor ratio) =1.0											
Equipment or Component Natural Frequencies (Hz) = See attachment, UUT Summary Sheets											
Overall dimensions and weight (or range thereof) = See attachment, Certified Products Table											
Equipment or Components @ grade designed in accordance with ASCE 7-10 Chapter 15:   Yes  No											
Design Basis of Equipment or Components (V/W) =											
S <sub>DS</sub> (Design spectral response acceleration at short period, g) =											
S <sub>D1</sub> (Design spectral response acceleration at 1 second period, g) =											
R (Response modification coefficient ) =											
$\Omega_0$ (System overstrength factor) =											
C <sub>d</sub> (Deflection amplification factor) =											
I <sub>p</sub> (Importance factor) = 1.5											
Height to Center of Gravity above base =											
Equipment or Component Natural Frequencies (Hz) =											
Overall dimensions and weight (or range thereof) =											
Tank(s) designed in accordance with ASME BPVC, 2015: ☐ Yes ☐ No											
List of Attachments Supporting Special Seismic Certification											
☐ Test Report(s) ☐ Drawings ☐ Calculations ☐ Manufacturer's Catalog											
Other(s) (Please Specify): Certified Products Table, Certified Subcomponents Table, UUT Summary Sheets											
OSHPD Approval (For Office Use Only) – Approval Expires on December 31, 2022											
^ <del>-</del> -											
Signature: Date: February 7, 2017											
Print Name: Ali Sumer Title: DSE											
Special Seismic Certification Valid Up to : $S_{DS}(g) = \underline{2.83}$ $z/h = \underline{1.0}$											
Condition of Approval (if applicable):											

"Access to Safe, Quality Healthcare Environments that Meet California's Diverse and Dynamic Needs"





Page 3 of 3

Thermo Fisher Scientific - Recirculating Chiller ThermoFlex 5000  Certified Product Table										
Unit Width		Depth	Height	Weight	Construction Material	Model Number	Test Status			
Recirculating Chiller ThermoFlex 5000										
ThermoFlex 5000	19.3 in	30.9 in	38.9 in	303 lbs	Carbon Steel	1417922160230001 w/ Seismic Kit #095139	UUT1			

#### Notes

- 1. Enclosure is NEMA Type 1 rated
- 2. Floor mounted
- 3. 60 Hz voltage (US): 200-230 VAC
- 4. 50 Hz voltage: 200/230 VAC
- 5. Seismic Tie Down Kit (Part #095139): (2) 12ga carbon steel angles at each corner w/ (1) 5/16" bolt between ea. angle.

#### **OSP APPLICATION**

Date: 2/7/2017

## Thermo Fisher Scientific – Recirculating Chiller ThermoFlex 5000 UUT Summary Sheet

#### Test Report PR050997-TR-16 - UUT 1

Recirculating Chiller ThermoFlex 5000 Model number 1417922160230001 Carbon Steel 38.9" H x 19.3" W x 30.9"D, 303 lbs Floor mounted using:

(4) - 3/8" grade 5 bolts torqued to 35 ft-lbs in double-angle brackets (Seismic Tie Down Kit #095139)



Building	Test	S <sub>DS</sub>	z/h	I <sub>p</sub>	Horizontal		Vertical			
Code	Criteria	(g)	2/11		A <sub>FLX-H</sub> (g)	A <sub>RIG-H</sub> (g)	A <sub>FLX-V</sub> (g)	A <sub>RIG-V</sub> (g)		
CBC 2016	ICC-ES AC 156	2.83	1.0	1.5	4.53	3.52	1.96	0.78		
Natural Frequencies (Hz)			Test Results							
F-B	S-S	V	The UUT maintained structural integrity and functionality after							
7.2	8.5	n/a	the AC156 test. UUT full of contents during testing.							